Royalty Statement for the work of: **Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division**

Sl.No	Particulars	Unit	Quantity	Gravel/ Solid block/ SSM		Sand		Remarks
				Constant	Quantity	Constant	Quantity	
3	Plain Cement Concrete of mix 1:4:8	Cum	97.99	0.89	87.41	0.47	45.57	
4	SSM for Besement in CM 1:6	M3		1.10	0.00	0.28	0.00	
6	Reinforced cement concrete of design mix M25	Cum	935.00	0.70	654.5	0.47	439.45	
7	Plain cement concrete of mix M15	Cum	47.57	0.69	32.82	0.46	21.88	
	Total				**774.73**		**506.90**	

Material	Quantity	Rate	Amount
Size Stone	0.00	158.00	0.00
Jelly / Metal	774.73	108.00	83670.88
Sand	506.90	104.00	52717.35
		Total	136388.23

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore
20/02/2020.